

# Project Nursery school in Galloya, The Gambia

## Regnskab for Rotary Denmark Nursery School - projekt 1

### 3 klasselokaler, 1 kontor og 1 lagerrum samt toiletter

7,3 dalasi pr. kr.

	<b>Budget</b>	<b>Rev. Budget</b>	<b>Realiseret</b>	
	Dalasi	Dalasi	Dalasi	
<b>2 klasselokaler, kontor og lagerrum:</b>				
Byggematerialer	146.000	86.350	86.350	
Tag	110.000	122.450	122.450	
Arbejdsløn samt transport af materialer	140.000	111.800	111.800	
Døre og vinduer	20.000	21.400	21.400	
Skolemøbler		47.500	47.500	
Åbningsceromoni		12.400	12.400	
Logo/stempel		10.000	10.000	
Projektledelse	30.000	-	0	
Færdiggørelse kontor/toiletter		28.000 )		Note 1
3. klasseværelse	100.000	150.000 )	175.310	Note 1
Elektricitet		10.000	10.000	ej leveret
"projekt motorcykel"			49.690	
Rotary skilt		10.000	10.000	ej leveret
Reserve	110.000	47.000		
<b>I alt i dalasi</b>	<b>656.000</b>	<b>656.900</b>	<b>656.900</b>	
DKK (kurs 7,30)	<b>90.000</b>	<b>90.000</b>	<b>90.000</b>	

Note 1:

Cement for classroom 3, toilet and office 81 bags X 285 d	23.085
Labour for block work	18.000
white "taso" (oyster shells) 69 bags x 125 d	8.625
sand - 4 trips x 2.000 d	8.000
red gravel - 5 x 1.500 d	7.500
stones - 2 x 3.500	7.000
doors, windows for classroom 3, office and toilet	18.000
irons for roof + labour	12.600
woods for roof 40 pcs x 275 d	11.000
labour for roofing	4.500
Labour for classroom 3	30.000
labour for toilets	2.000
labour for office + glasses	3.000
irons, corrugate - 4 packs each 3.000 d	12.000
transportation and service	10.000
	<b>175.310</b>

18.01.2020/Preben Holmboe